BRUHATH BANGALORE MAHANAGARA PALIKE
YELAHANKA ZONE, BANGALORE

Completion Cerificate

1	Name of Work	Drilling of New Borewell and Provding new pipe line in ward no:07 Byatarayanapura Kodigehalli Sub Division.			
2	Estimate Cost and Accepted Tender Cost	Est. Cost Rs.	35.00Lks	Accepted Tender Cost	2922139.68
3	Sanctioned Estimate No. & Dt.	AS No.	126/19-20, Dt 20.03.2020	TS No.	376/19-20, Dt 27.03.2020
4	Head of Account	P1802			
5	Work order no and date	BBMP/EE/BTP/WO/30/20-21 Date: 25.06.2020			
6	Entrustment No. & Dt:	30/20-21 Date: 25.06.2020			
7	Work Code/Job Code No.	007-20-000089			
8	Name of Contractor	Sri U.Ramesh			
9	Time stipulated for completion of	5 Months			
10	Delay in execution of work	54 Days			
11	Schedule DT of Start of work (as per W.O)	25.6.20			
12	Schedule DT of Completion of work (As per W.O)	18/1/21			
13	Measurement recorded in	MB No	4998/2019-20		
		Page No	499756-770		
14	Cheak measurement of the AEE/EE	MB No	4998/2019-20		
		Page No	499756-770		
15	Name of the Office/Office incharge	Kodigehalli Sub division			
16	a) Asst.Eng.,/Junior Eng.,:	Pushpalatha.N.D			
	b) Asst Executive Engineer	Sri.G.Srinivasa Murthy			

Sanctioned estimated cost in Rs.	Accepted Tenderd Amount in Rs.	Amount claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
35,00,000.00	2922139.68	2827755.00 (2853600.00)	0.00	646400/-	(-)10.00% Below

1) Certifed that the above work has been executed by the Contractor satisfactonly in accordance with the specfication as embodied in the agreement

2) Certifed that the above work has been completed within the stipulated time noted in the work order

3) Certifed that the Contractor has delayed and completed the work for which necessary time has been recovered

Pushpalatha.N.D
Assistant Engineer
Ward No.07

Assistant Executive Engineer
Kodigehalli Sub division

30/01
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
Byatarayanpura Division